



Climax-Scotts Community Schools

Where Students Are More Than A Test Score!

Bond Project Update

If you have had the opportunity to drive by any of our school buildings, you will have noticed lots of different projects underway. Each one of these projects may have several different phases. To provide an overview of progress I have simplified the major tasks into single steps. Even though this is an oversimplification, it is an easier way to show our progress. Currently, we are either running on schedule for the summer 2019 work. The estimations are mine based on my observations and conversations. Please see the chart below, as of August 16, 2019.

As of August 16, 2019			Est. %	Est. Date by
Summer 2019 Projects	Not Started	In Process	Completed	Completion
Elementary				
Remove Old Furniture			100	✓
Remove Carpet/Tiles			100	✓
Remove Ceilings			100	✓
Update Selected Bathrooms		✓	75	23-Aug
Install New Roof		✓	95	23-Aug
Remove Current Parking Lot			100	✓
Repave Parking Lot		✓	50	23-Aug
Playground - Remove and Install New		✓	50	23-Aug
Install New Boilers		✓	75	30-Aug
Install Walk-In Cooler/Freezer		✓	50	23-Aug
Install New Carpet/Tiles		✓	95	23-Aug
Install New Ceilings		✓	75	23-Aug
Install New Indoor Lighting		✓	95	23-Aug
Paint Hallway Walls		✓	75	23-Aug
Install PA System		✓	25	26-Aug
Install Classroom Technology		✓	25	26-Aug
Install New Front Entrance		✓	25	26-Aug
Install Front Entrance Security		✓	10	26-Aug
Install New Outdoor Lighting			100	✓
Install New Sidewalk		✓	90	23-Aug
Install New Classroom Furniture		✓	10	23-Aug
Final Inspections	✓			28-Aug
Occupancy Granted	✓			28-Aug
Move Back Into Classrooms		✓	10	30-Aug
Intermediate				
New Roof		✓	90	26-Aug
Install Hot Water Heater			100	✓
Stadium/Softball Field				
Install New Stadium Lights			100	✓



Climax-Scotts Community Schools

Where Students Are More Than A Test Score!

Remove Current Track			100	✓
Install New Track		✓	25	30-Aug
Install Irrigation System			100	✓
Update Concession's Bathrooms		✓	90	30-Aug
Jr/Sr High School				
Remove Trees			100	✓
Sitework For New Gym		✓	90	30-Aug
Relocate Utilities		✓	90	30-Aug
Remove Old Parking Lots			100	✓
Replace Unsuitable Parking Lot Soil (ADD ON)			100	✓
Install Outdoor Lighting (not Intermediate)		✓	95	30-Aug
Repave Parking Lot		✓	90	23-Aug
Install Retention Ponds			100	✓
Install New Sidewalks		✓	95	23-Aug
Install New Lockers		✓	90	26-Aug
Install Walk-In Cooler/Freezer			100	✓
Paint Walls & Some Classrooms		✓	75	27-Aug
Final Inspections		✓	95	30-Aug
Additional Items Since Bid Pack #1				
New Elementary Gym Floor			100	✓
New Football Stadium Scoreboard		✓	90	23-Aug